

2010 Street Improvement Proposed Projects for Fiscal 2002-2003 - General Fund Projects Only

- Schedule:
- 1 Slurry Seal Projects - Started in April 2003, completion in September 2003
 - 2 Micro-surfacing Projects - Started in May 2003, completion in August 2003
 - 3 Rehabilitation and Resotation Projects - Started in March 2003 with an estimated completion in November 2003.
 - 4 Partial Reconstruction Projects start in October 2002, and will be completed by December 2003
 - 5 Resurfacing Projects - Started in March 2003 with an estimated completion in November 2003.

November 5, 2003

Category	From	To	Dir	Project	Limits	Lane Miles	Done	Streets District	Council District	Comments	Date Entered
Partial Reconstruction	5700	5900		Abrams Rd.	Fisher to Impala	1.54	-	NE	9		
Rehabilitation	800		S	Adams Av. (S)	Pembroke to Delaware	0.17	0.17	SW	1	Completed	6.30.03
Resurfacing	800	1000		Adams Av. (S)	831 Adams to 50 feet north of Clarendon	0.59	0.59	SW	1	Completed	6.30.03
Restoration	3900	4000		Agnes St.	Bourquin to dead end south of Audrey	0.26	0.26	SE	7	Completed	7.24.03
Slurry Seal	1400	1400		Allegro Dr.	Balalaika to Firebird	0.41	0.41	SW	8	Completed	7.21.03
Restoration	10400			Allred St.(0.23 In mi)	California Crossing to dead end south of California Crossing		-	NW	6	Deleted-abandoned.	12.11.02
Slurry Seal	5300	5500		Alton Av.	Beacon to Henderson	0.71	0.71	SE	2	Completed	6.25.03
Resurfacing	1300	1700		Amity La.	1368 Amity to Oak Gate	1.21	1.21	SE	5	Completed	11.04.03
Restoration	700			Apache La.	Rhoda to Sivermeadow	0.14	0.14	SE	8	Completed	10.7.03
Slurry Seal	12000			Arbargee Cir.	Willow to dead end cul-de-sac	0.25	0.25	NE	11	Completed	5.2.03
Slurry Seal	8700	8700		Arbor Park Ct.	Arbor Park Drive to dead end	0.22	0.22	NE	10	Completed	5.8.03
Rehabilitation	5600			Arcadia Dr. (N)	Ira to Smith	0.10	0.10	SW	3	Completed	6.17.03
Restoration	3300			Arnoldell St.	Westmoreland to dead end west of Westmoreland	0.07	0.07	SW	1	Completed	8.19.03
Rehabilitation	1000	1300	S	Austin St. (S)	Belleview to Cadiz	0.51	0.51	CEN	2	Completed	5.2.03
Slurry Seal	1000	1300	S	Austin St. (S)	Belleview to Cadiz	0.63	0.63	CEN	2	Completed	6.25.03
Slurry Seal	7400			Axminster Ct.	Chapel Hill to dead end	0.34	0.34	NE	9	Completed	5.12.03
Rehabilitation	2500			Bakersfield St.	Chalmers to Franklin	0.37	0.37	SW	3	Completed	6.17.03
Slurry Seal	6800	7000		Balalaika Rd.	Quartet to Laura	0.54	0.54	SW	8	Completed	7.29.03
Slurry Seal	4100	4100		Ball St.	Fordham to dead end	0.37	0.37	SE	4	Completed	6.11.03
Slurry Seal	1100			Ballard Av.	Madison to Eldorado	0.41	0.41	SW	1	Completed	7.21.03
Slurry Seal	8300			Banquo Dr.	beginning of concrete east of Dorrington to Greenland	0.55	0.55	SE	7	Completed	6.11.03
Resurfacing	11400			Barnes Av.	Jupiter to Lanewood	0.34	0.34	NE	9	Completed	6.25.03
Slurry Seal	10300	10400		Baroness Dr.	Webb Chapel to Norcross	0.63	0.63	NW	13	Completed	5.28.03
Slurry Seal	9600	9800		Baseline Dr.	Cul-de-sac west of Center Court to cul-de-sac east of Center Court	0.42	0.42	NE	11	Completed	5.22.03
Resurfacing	1300	1700		Beckley Av. (S)	South Shore to concrete 20 feet south of Iowa	1.42	1.42	SW	6	Completed	8.19.03
Partial Reconstruction	4100			Beechwood La.	Lakemont to Midway	0.66	0.66	NW	13	Completed	6.12.03
Rehabilitation	2700	2900		Beeville St.	Fabrication to Singleton	0.25	0.25	SW	1	Completed	5.22.03
Micro surfacing	800			Belleview St.	Austin to Lamar	0.25	0.25	CEN	2	Completed	6.25.03
Slurry Seal	7500			Benedict Dr.	Chapel Hill to Chapel Hill	0.85	0.85	NE	9	Completed	5.12.03
Partial Reconstruction	1000	1100		Betterton Cir.	I 35 to Clarendon	0.45	0.45	SW	6	Completed	9.22.03
Rehabilitation	10100	10400		Bickham Rd.	Sandy to Northwest Highway	0.75	0.75	NW	6	Completed	5.12.03
Restoration	5200			Blackhawk Dr.	Iroquois to Ingersoll	0.13	0.13	SW	1	Completed	8.13.03
Slurry Seal	7100	7300		Blythdale Dr.	Hunters Point to Hillcrest	0.98	0.98	NE	12	Completed	5.2.03
Resurfacing	3700			Bolivar Dr.	Marsh to Mixon	0.44	0.44	NW	14	Completed	5.12.03
Slurry Seal	6700	6800		Bradbury La.	Willow to Hillcrest	0.60	0.60	NE	11	Completed	5.2.03
Slurry Seal	9000	9100		Branch Hollow Dr.	Whitehurst to dead end cul-de-sac	0.44	0.44	NE	10	Completed	5.2.03
Slurry Seal	2400	2500		Brandon St.	Hampton to Chalmers	0.86	0.86	SW	1	Completed	7.15.03
Slurry Seal	8500			Bretshire Dr.	Fenestra to Lakeland	0.40	0.40	SE	7	Completed	6.11.03
Slurry Seal	200		N	Brighton Av. (N)	Jefferson to Eighth	0.27	0.27	SW	3	Completed	7.21.03
Slurry Seal	1300	1400	S	Brighton Av. (S)	Brandon to Wright	0.41	0.41	SW	3	Completed	7.14.03
Resurfacing	10700			Brockbank Ct.	Brockbank to cul-de-sac	0.08	0.08	NW	6	Completed	5.22.03
Slurry Seal	1500			Brook Valley Ct.	Brook Valley Lane to dead end cul-de-sac	0.06	0.06	SW	5	Completed	8.06.03
Slurry Seal	1100	1500		Brook Valley La.	Polk to concrete west of Lake Placid	2.19	2.19	SW	5	Completed	7.29.03
Slurry Seal	1400			Brook Valley Pl.	Brook Valley Lane to dead end cul-de-sac	0.16	0.16	SW	5	Completed	7.29.03

November 5, 2003

Category	From	To	Dir	Project	Limits	Lane Miles	Done	Streets District	Council District	Comments	Date Entered
Slurry Seal	1400	1500	W	Brooklyn Av. (W)	Edgefield to Montclair	0.36	0.36	SW	1	Completed	7.15.03
Slurry Seal	800			Brooks Av.	Vernon to Tyler	0.17	0.17	SW	1	Completed	7.15.03
Resurfacing	4100	4300		Brown St.	Throckmorton to concrete near Wycliff	0.78	0.78	NW	14	Completed	5.28.03
Resurfacing	3000	3200		Bryan St.	Liberty to Spenwick	0.69	0.69	CEN	14	Completed	6.17.03
Restoration	7900			Buford Dr.	North of 7900 Buford to beginning of concrete	0.16	0.16	SW	8	Completed	8.20.03
Restoration	8000	8100		Buford Dr.	Wheatland to north of 7900 Budford	0.25	0.25	SW	8	Completed	8.20.03
Rehabilitation	1600	1800		Burlington Blvd.	Montclair to Brighton	0.52	0.52	SW	1	Completed	7.14.03
Slurry Seal	8300			Cabrera Dr.	Greenland to Dorrington	0.40	0.40	SE	7	Completed	6.11.03
Slurry Seal	800			Cadiz Service Rd.	Austin to beginning of brick pavement	0.19	0.19	CEN	2	Completed	6.25.03
Slurry Seal	3200	3300		Camelot Dr.	Countess to Merrell	1.07	1.07	NW	13	Completed	5.28.03
Partial Reconstruction	2100			Canada Dr.	Hampton to 2199 Canada Drive	0.13	-	SW	6		
Partial Reconstruction	4100			Canada Dr.	Mart to Gentry	0.24	-	SW	6	Block correction	1.30.03
Slurry Seal	7100	7200		Canongate Dr.	Hunters Point to Thomas Chapel	0.86	0.86	NE	12	Completed	5.2.03
Slurry Seal	200	300	W	Canty St. (W)	Zang to Madison	0.41	0.41	SW	1	Completed	7.21.03
Slurry Seal	4200	4400		Cardinal Dr.	Custer to Ann Arbor	0.66	0.66	SE	4	Completed	6.11.03
Slurry Seal	6800			Carioca Cir.	Carioca Drive to dead end cul-de-sac	0.10	0.10	SW	8	Completed	7.21.03
Slurry Seal	6700	7000		Carioca Dr.	Camp Wisdom to Hidden Valley	0.79	0.79	SW	8	Completed	7.21.03
Slurry Seal	6900			Carioca Pl.	Carioca Drive to dead end cul-de-sac	0.13	0.13	SW	8	Completed	7.21.03
Slurry Seal	7100			Carrousel Cir.	Lyre to Lyre	0.39	0.39	NE	9	Completed	5.12.03
Rehabilitation	6900	7000		Carter Rd.	Jim Miller to Satinwood	0.36	0.36	SE	5	Completed	8.13.03
Restoration	10300	10400		Casnett Dr.	Trego to Pleasant Woods	0.32	0.32	SE	8	Completed	10.7.03
Slurry Seal	10400	10500		Castlegate Dr.	Ingleside to Ainsworth	0.39	0.39	NW	13	Completed	5.30.03
Slurry Seal	4500			Cathedral Dr.	Chapel Hill to Chapel Hill	0.47	0.47	NE	9	Completed	5.8.03
Slurry Seal	400		N	Cavender St. (N)	Ninth to dead end cul-de-sac	0.31	0.31	SW	1	Completed	7.15.03
Resurfacing	3400	3700		Cedar Springs Rd.	Turtle Creek to Oaklawn	1.62	1.62	NW	14	Completed	9.16.03
Slurry Seal	4000	4100		Cedarview Rd.	Midway to Park Grove	0.75	0.75	NW	12	Completed	5.30.03
Slurry Seal	12200			Center Court Dr.	Baseline to Chimney Hill	0.26	0.26	NE	11	Completed	5.19.03
Resurfacing	1400			Chalmers St.	Grafton to Sharon	0.13	0.13	SW	1	Completed	6.30.03
Rehabilitation	2600	2700		Chalmers St.	Illinois to Glenfield	0.45	0.45	SW	3	Completed	6.17.03
Slurry Seal	7000			Chantilly La.	Lyre to beginning of concrete west of Santa Barbara	0.53	0.53	NE	9	Completed	5.2.03
Slurry Seal	4500	4700		Chapel Hill Rd.	Mockingbird to Lawther Drive (W)	1.27	1.27	NE	9	Completed	5.12.03
Slurry Seal	6800	6900		Charade Dr.	Lyre to Santa Barbara	0.37	0.37	NE	9	Completed	5.2.03
Slurry Seal	1000	1100		Church St.	I 35 to Cliff	0.34	0.34	SW	6	Completed	7.29.03
Slurry Seal	4200			Cicero St.	Linfield to Wilhurt	0.25	0.25	SE	4	Completed	6.11.03
Slurry Seal	10400			Clary Dr.	Solta to Lullwater	0.41	0.41	NE	9	Completed	5.12.03
Slurry Seal	200	300		Classen Dr.	Van Dyke to Northlake	0.55	0.55	NE	9	Completed	5.12.03
Slurry Seal	400	500		Classen Dr.	Northlake to Waterview	0.82	0.82	NE	9	Completed	5.12.03
Slurry Seal	6700	7000		Clearhaven Dr.	Meadowcreek to Hillcrest	1.00	1.00	NE	12	Completed	5.2.03
Slurry Seal	9000	9100		Clearlake Dr.	Boedeker to Park	0.60	0.60	NE	13	Completed	5.12.03
Slurry Seal	100	500	N	Clinton Av. (N)	Tenth to Davis	0.86	0.86	SW	3	Completed	7.21.03
Slurry Seal	100		S	Clinton Av. (S)	Jefferson to Tenth	0.25	0.25	SW	3	Completed	2.04.03
Slurry Seal	4800			Clubview Dr.	Misty Glen to Conc. at Oak Meadows	0.13	0.13	SW	5	Completed	7.29.03
Rehabilitation	5000	5300		Colonial Av.	Emory to Haven	1.02	1.02	SE	7	Completed	7.24.03
Partial Reconstruction	1000		E	Colorado Blvd. (E)	I 35 to Eads	0.38	-	SW	6		
Micro surfacing	900	1900	W	Colorado Blvd. (W)	Rainbow to Oak Cliff	3.72	3.72	SW	3	Completed	6.25.03
Resurfacing	2000	2100		Colorado Blvd. (W)	Oakcliff to Ft. Worth	0.99	0.99	SW	3	Completed	6.30.03
Resurfacing	3700	3900		Commerce St.	East Side to railroad crossing	0.59	0.59	CEN	2	Completed	6.25.03
Rehabilitation	900	2000	W	Commerce St. (W)(0.61 In mi	Sylvan to Hampton	1.75	1.75	SW	1	Completed	8.13.03
Slurry Seal	1300			Compton St.	beginning of concrete west of Glidden to Moore	0.24	0.24	SW	6	Completed	7.29.03
Resurfacing	4300			Congress Av.	Douglas to Wycliff	0.34	0.34	NW	14	Completed	5.28.03
Resurfacing	3500	3600		Cortez Dr.	Larga to Marsh	0.80	0.80	NW	2	Completed	5.12.03
Resurfacing	3700	3800		Cortez Dr.	Marsh to Lenel	1.07	1.07	NW	14	Completed	5.13.03
Resurfacing	3900			Cortez Dr.	Lenel to Lakemont	0.59	0.59	NW	13	Completed	5.12.03
Slurry Seal	10600			Cragmere La.	Ainsworth to Princess	0.16	0.16	NW	13	Completed	5.30.03
Slurry Seal	11800			Creekway Dr.	Forest to Crestway Dr.	0.13	0.13	NE	11	Completed	5.2.03
Slurry Seal	6600			Crestway Ct.	Creekway to dead end cul-de-sac	0.19	0.19	NE	11	Completed	5.2.03

November 5, 2003

Category	From	To	Dir	Project	Limits	Lane Miles	Done	Streets District	Council District	Comments	Date Entered
Slurry Seal	10300	10400		Crittendon Dr.	end of concrete south of Ingleside to dead end	0.40	0.40	NW	13	Completed	5.30.03
Slurry Seal	7200			Cutter Mill Dr.	Gracefield to Hunters Point	0.30	0.30	NE	12	Completed	5.2.03
Micro surfacing	18100	18300		Davenport Rd.	Frankford to Genstar	1.15	1.15	NE	12	Completed	5.13.03
Slurry Seal	2300	2500		Delmar Av.	Belmont to Velasco	0.71	0.71	NE	14	Completed	5.12.03
Restoration	9000			Dorinda Cir.	Clearfield to Post Oak	0.26	0.26	SE	8	Completed	9.22.03
Slurry Seal	2300	2600		Dorrington Dr.	end of concrete at 2618 Dorrington to Ferguson	1.73	1.73	SE	7	Completed	6.25.03
Micro surfacing	3100	3400		Douglas Av.	Cedar Springs to Lemmon	0.90	0.90	NW	14	Completed	6.25.03
Slurry Seal	2400			Driftway Dr.	Claremont to Hunnicut	0.32	0.32	SE	7	Completed	6.11.03
Partial Reconstruction	1300			Dryden Av.	Malden to Kostner	0.26	0.26	SW	4	Completed	9.02.03
Slurry Seal	3200	3300		Duchess Trl.	Royal Club to Marquis	0.76	0.76	NW	13	Completed	5.28.03
Slurry Seal	3500	3600		Duchess Trl.	Cromwell to Lathrop	0.75	0.75	NW	13	Completed	5.28.03
Slurry Seal	1400	1600		Duet Dr.	Balalaika to end of curb east of Troyglen	1.00	1.00	SW	8	Completed	7.21.03
Slurry Seal	5100	5500		East Side Av.	Garrett to Beacon	1.23	1.23	SE	2	Completed	6.25.03
Micro surfacing	2600	2900	S	Edgefield Av. (S)	Illinois to Saner	1.38	1.38	SW	3	Completed	7.14.03
Partial Reconstruction	1100	1200		Eighth St. (E)	Eads to Denley	0.73	0.73	SW	6	Completed	9.02.03
Slurry Seal	1400	1600	W	Eighth St. (W)	Edgefield to Rosemont	0.61	0.61	SW	3	Completed	7.21.03
Slurry Seal	1800	1900	W	Eighth St. (W)	Marlborough to Waverly	0.40	0.40	SW	3	Completed	7.21.03
Slurry Seal	2900		W	Eighth St. (W)	Hartsdale to Ravinia	0.17	0.17	SW	1	Completed	7.15.03
Slurry Seal	2400	2500		El Cerrito Dr.	Claremont to Dorrington	1.32	1.32	SE	7	Completed	6.25.03
Resurfacing	3000	3100		Elizabeth St.	Cole to North Central Service Road	0.46	0.46	NW	14	Completed	5.28.03
Slurry Seal	5700			Ellsworth Av.	Greenville to Matilda	0.30	0.30	NE	14	Completed	5.12.03
Slurry Seal	12100			Elysian Ct.	Willow to dead end	0.30	0.30	NE	11	Completed	5.2.03
Slurry Seal	10900	11300		Estacado Dr.	Monterrey to Tisinger	0.72	0.72	NE	9	Completed	5.12.03
Resurfacing	8500			Eustis Av.	Whittier to Lakeland	0.47	0.47	NE	9	Completed	6.25.03
Slurry Seal	1400			Exeter Av.	Kostner to Ramona	0.18	0.18	SW	4	Completed	7.15.03
Slurry Seal	8000			Fall River Dr.	Highland to Hunnicut	0.56	0.56	SE	7	Completed	6.11.03
Slurry Seal	2400	2500		Fenestra Dr.	Sweetwater to Sweetwood	0.49	0.49	SE	7	Completed	6.17.03
Slurry Seal	2800	3000		Fernwood Av.	Saner to Corning	1.04	1.04	SW	4	Completed	7.15.03
Slurry Seal	300	400	W	Fifth St. (W)	Madison to Haines	0.41	0.41	SW	1	Completed	7.21.03
Slurry Seal	1300	1500		Firebird Dr.	Camp Wisdom to Troyglen	0.84	0.84	SW	8	Completed	7.29.03
Partial Reconstruction	1000	1100	E	Five Mile Pkwy. (E)	1100 Five Mile Parkway to Ledbetter	0.81	0.81	SW	4	Completed	9.22.03
Slurry Seal	8700	8800		Flint Falls Dr.	Loma Vista to Whitehurst	0.50	0.50	NE	10	Completed	5.2.03
Slurry Seal	2800	3200		Floyd St.	Hall to Texas	0.98	0.98	CEN	14	Completed	7.14.03
Slurry Seal	1500	1600		Fordham Rd.	Ramona to Fernwood	0.66	0.66	SW	4	Completed	7.15.03
Partial Reconstruction	2700	2800		Forest La.	Grissom to Dennis	1.27	1.27	NW	6	Completed	8.19.03
Slurry Seal	500		S	Franklin St. (S)	Twelfth to Gladstone	0.20	0.20	SW	1	Completed	7.14.03
Slurry Seal	1100		S	Franklin St. (S)(0.36 In mi)	Kingston to Clarendon		-	SW	1	Deleted-DWU project.	7.14.03
Partial Reconstruction	2200			French Settlement Rd.	120 feet north of 2170 French Settlement to 160 feet north of 2271 French Settlement	0.46	-	SW	1	Limits revised to agree with work.	1.30.03
Restoration	2600			Gadberry Dr.(0.14 In mi)	Marigold to dead end west of Marigold		-	SE	8	Deferred to 2004 due to DWU project.	12.11.02
Slurry Seal	3200	3300		Galahad Dr.	Royal Club to Marquis	0.73	0.73	NW	13	Completed	5.28.03
Partial Reconstruction	1900	2000		Gallagher St.	Harston to dead end	0.68	-	SW	6		
Resurfacing	1400	1600		Gardenside Dr.	Tokowa to Castlerock/Allentown	0.75	0.75	SE	5	Completed	11.05.03
Rehabilitation	900	1000		Gause St.	Crownfield to dead end	0.35	0.35	SE	8	Completed	8.13.03
Slurry Seal	10900			Giddings Cir.	Bryson to dead end cul-de-sac	0.11	0.11	NE	10	Completed	5.22.03
Slurry Seal	4100			Gladewater Rd.	Fordham to Custer	0.45	0.45	SE	4	Completed	6.25.03
Slurry Seal	9000			Glen Springs Cir.	Glen Springs Drive to dead end cul-de-sac	0.07	0.07	NE	10	Completed	5.2.03
Slurry Seal	9000	9100		Glen Springs Dr.	Robin Meadow to Whitehurst	0.44	0.44	NE	10	Completed	5.2.03
Restoration	2900			Glorietta La.	Cedardale to dead end south of Cedardale	0.21	0.21	SE	8	Completed	8.13.03
Restoration	2900			Gloyd St.	Childers to Nolen	0.30	0.30	SE	2	Completed	7.24.03
Slurry Seal	5800	5900		Goodwin Av.	Concho to Matilda	0.62	0.62	NE	14	Completed	5.19.03
Slurry Seal	7300	7400		Gracefield La.	Campbell to Cutter Mill	0.33	0.33	NE	12	Completed	5.2.03
Slurry Seal	2700			Grafton Av.	Pierce to Superior	0.41	0.41	SW	1	Completed	7.15.03

November 5, 2003

Category	From	To	Dir	Project	Limits	Lane Miles	Done	Streets District	Council District	Comments	Date Entered
Rehabilitation	1200			Grant St.	Denley to dead end	0.14	0.14	SW	6	Completed	7.24.03
Resurfacing	1300			Grant St.	Denley to Moore	0.29	0.29	SW	6	Completed	8.19.03
Slurry Seal	2300			Graycliff Dr.	Stonycreek to Ferguson	0.47	0.47	SE	7	Completed	6.17.03
Restoration	2500			Great Oak Dr.	Kleberg Rd. to dead end west of Kleberg Rd.	0.18	0.18	SE	8	Completed	10.27.03
Slurry Seal	7100			Greenbrook La.	Greentree to Brookcove	0.52	0.52	NE	9	Completed	5.8.03
Slurry Seal	2300			Greenland Dr.	Ferguson to Stonycreek	0.50	0.50	SE	7	Completed	6.17.03
Slurry Seal	1200	1400		Gregory Dr.	Jade to Oak Vista	0.60	0.60	SW	5	Completed	7.29.03
Slurry Seal	11800	11900		Hampstead La.	Forest to Bradbury	0.49	0.49	NE	11	Completed	5.2.03
Micro surfacing	8600	9900		Harry Hines Blvd.	Northwest Highway to Regal Row	11.01	11.01	NW	6	Completed	6.25.03
Partial Reconstruction	400			Hart St.	Canyon to Levee	0.36	0.36	SW	6	Completed	11.04.03
Resurfacing	100	300		Harwood St. (N)	Main to Live Oak	0.63	0.63	CEN	2	Completed	6.11.03
Restoration	7500	7600		Hazel Rd.	Franwood to Whitley	0.30	0.30	SE	5	Completed	11.04.03
Slurry Seal	7100	7200		Helsem Bend	Breckenridge to Helsem Bend	0.80	0.80	NE	11	Completed	5.2.03
Rehabilitation	1500	1600		Henderson Av. (S)	Winslow to Jerome	0.36	0.36	SE	2	Completed	5.28.03
Slurry Seal	1200			Hidden Valley Dr.	Carioca to Carioca	0.79	0.79	SW	8	Completed	7.21.03
Micro surfacing	9700	10700		Hillcrest Rd.	Walnut Hill to Royal	6.88	6.88	NW	13	Completed	9.16.03
Micro surfacing	10800	--		Hillcrest Rd.	Royal to Lavendale	0.53	0.53	NW	11	Completed	9.16.03
Slurry Seal	7000	7100		Hillgreen Dr.	Mockingbird to Lawther Drive (W)	1.21	1.21	NE	9	Completed	5.2.03
Partial Reconstruction	1000	1100		Holcomb Rd.	Cardella to Tenino	0.94	-	SE	5		
Slurry Seal	700			Holden Av.	Maryland to Marsalis	0.18	0.18	SW	4	Completed	7.15.03
Slurry Seal	1100	1300		Holly Glen Dr.	dead end cul-de-sac to Jade	0.57	0.57	SW	5	Completed	7.29.03
Slurry Seal	1300	1600		Hollywood Av.	Brandon to Wright	0.87	0.87	SW	3	Completed	7.14.03
Slurry Seal	1600	1900		Hope St.	Oram to Hudson	0.63	0.63	NE	14	Completed	5.12.03
Restoration	7600			Hunnicut Rd.	Samuel to I 30	0.23	0.23	SE	4	Completed	6.17.03
Rehabilitation	7700	7900		Hunnicut Rd.	I 30 to Highland	0.68	0.68	SE	7	Completed	6.17.03
Slurry Seal	16800	16900		Hunters Point Dr.	Canongate to Blythdale	0.50	0.50	NE	12	Completed	5.2.03
Slurry Seal	3700	3900		Idaho Av.	Garza to Fordham	0.48	0.48	SW	4	Completed	7.15.03
Slurry Seal	4500	4600		Idaho Av.	Pentagon to Sleeth	0.32	0.32	SW	4	Completed	7.15.03
Slurry Seal	6300			Impala La.	Skillman to 595 feet east of Skillman	0.41	0.41	NE	9	Completed	5.19.03
Restoration	4500			Imperial St.	Bertrand to Montie	0.19	0.19	SE	7	Completed	7.24.03
Micro surfacing	1200	1400		Inwood Rd.	Irving Blvd to Trinity River bridge	2.54	2.54	NW	6	Completed	5.22.03
Micro surfacing	11800	12500		Inwood Rd.	Forest to Harvest Hill	4.32	4.32	NW	13	Completed	6.25.03
Slurry Seal	4600	5100		Jade Dr.	Brook Valley to Oak Park	1.03	1.03	SW	5	Completed	7.29.03
Slurry Seal	5200	5400		Jade Dr.	Brook Valley to dead end south of Gregory	0.37	0.37	SW	5	Completed	7.29.03
Micro surfacing	600	900	E	Jefferson Blvd. (E)	Marsalis to beginning of concrete west of Seventh	2.52	2.52	SW	1	Completed	6.25.03
Rehabilitation	200		W	Jerden La. (W)	Zang to Madison	0.16	0.16	SW	1	Completed	7.14.03
Rehabilitation	200	500	N	Jester Av. (N)(0.42 In mi)	Ninth to Davis		-	SW	1	Deleted due to petition paving project.	4.03.03
Slurry Seal	6900	7200		Joyce Wy.	Boedeker to Hillcrest	1.19	1.19	NE	13	Completed	5.12.03
Slurry Seal	4100	4200		Junius St.	Haskell to Peak	0.47	0.47	SE	2	Completed	6.25.03
Slurry Seal	4500	4800		Junius St.	Carroll to Fitzhugh	1.20	1.20	SE	2	Completed	6.25.03
Partial Reconstruction	11400	11500		Jupiter Rd.	Garland to Wyatt	1.54	-	NE	9		
Restoration	2400	2700		Kavasar Dr.	Lyola to dead end east of Kemrock	0.55	0.55	SE	8	Completed	8.13.03
Rehabilitation	2900			Kavasar Dr.	Tracy to dead end	0.17	0.17	SE	8	Completed	8.13.03
Partial Reconstruction	1500			Keats Dr.	Glenhaven to Shelley	0.16	0.16	SW	1	Completed	9.02.03
Slurry Seal	5700			Kenwood Av.	Greenville to Matilda	0.31	0.31	NE	14	Completed	5.12.03
Resurfacing	2800	3000		Kiest Blvd. (W)	Pierce to Kiest(W) 3100	1.54	1.54	SW	3	Completed	10.7.03
Slurry Seal	7500			Kimberly La.	Lawther Drive (W) to Chapel Hill	0.22	0.22	NE	9	Completed	5.8.03
Resurfacing	3500	3700		Knight St.	Lemmon to end of curb at 3710 Knight	0.53	0.53	NW	14	Completed	5.13.03
Partial Reconstruction	6300			Lake Bluff Dr.	Eagle Ford to 6400 Lake Bluff	0.54	-	SW	3		
Partial Reconstruction	9400			Lakemont Dr.	Cortez to Clover	0.74	0.74	NW	13	Completed	6.25.03
Slurry Seal	100	200	S	Lancaster Av. (S)	Jefferson to I 35	0.70	0.70	SW	1	Completed	7.21.03
Slurry Seal	3200	3300		Lancelot Dr.	Royal Club to Marquis	0.73	0.73	NW	13	Completed	5.28.03
Slurry Seal	4200	4400		Landrum Av.	Ann Arbor to Custer	0.66	0.66	SE	4	Completed	6.11.03
Slurry Seal	3100	3200		Laneri Av.	Ridgedale to Merrimac	0.29	0.29	NE	9	Completed	5.19.03

November 5, 2003

Category	From	To	Dir	Project	Limits	Lane Miles	Done	Streets District	Council District	Comments	Date Entered
Rehabilitation	700	1000		LaSalle Dr.	Morrell to dead end?	0.40	0.40	SE	2	Completed	7.24.03
Slurry Seal	10600	10700		Lathrop Dr.	Princess to Royal	0.48	0.48	NW	13	Completed	5.28.03
Slurry Seal	1300	1400		Laura La.	Carioca Drive to Firebird	0.84	0.84	SW	8	Completed	7.21.03
Slurry Seal	2500			Lazydale Dr.	Rangeway to Dorrington	0.39	0.39	SE	7	Completed	6.11.03
Slurry Seal	1400	1500		Lebanon Av.	Montclair to Edgefield	0.38	0.38	SW	1	Completed	7.15.03
Rehabilitation	3300	3600		Ledbetter Dr. (E)(0.84 In mi)	Wadsworth to Mayforge		-	SE	5	Deleted; City Wide project.	10.7.03
Rehabilitation	10900			Limestone Dr.	Cheyenne to east to City Limit	0.07	0.07	SE	5	Completed	10.7.03
Slurry Seal	10900	11000		Listi Dr.	Bryson to McCree	0.53	0.53	NE	10	Completed	5.22.03
Slurry Seal	11100			Listi Dr.	McCree to dead end cul-de-sac	0.09	0.09	NE	10	Completed	5.28.03
Partial Reconstruction	400		S	Llewellyn Av. (S)	Center to Twelfth	0.28	0.28	SW	1	Completed	11.04.03
Slurry Seal	10700			Longmeadow Ct.	Plano Road to dead end cul-de-sac	0.14	0.14	NE	10	Completed	5.28.03
Rehabilitation	800	900		Louisiana Av. (E)	Maryland to Ewing	0.31	0.31	SW	6	Completed	7.24.03
Micro surfacing	4000	4900	W	Lovers La. (W)	Lemmon to Briarwood	7.00	7.00	NW	14	Completed	5.28.03
Micro surfacing	5000	5200	W	Lovers La. (W)(0.62 In mi dele	Briarwood to Inwood	0.38	0.38	NW	13	Completed	6.25.03
Resurfacing	7600	7800		Lovers La. (W)(0.91 In mi)	Boedeker to beginning of concrete 100 feet east of Willard		-	NE	13	Deleted-to be done by ILA with University Park-PW&T.	4.02.03
Slurry Seal	6800	7100		Lyre La.	Sperry to dead end	1.24	1.24	NE	9	Completed	6.25.03
Resurfacing	2400	2500		Mahon St.	Maple to Routh	0.42	0.42	CEN	14	Completed	6.17.03
Slurry Seal	6300			Malcolm Dr.	Abrams to Alderson`	0.44	0.44	NE	14	Completed	5.19.03
Slurry Seal	3800			Malden La.	Garza to Grinnell	0.26	0.26	SW	4	Completed	7.15.03
Slurry Seal	12100	12300		Marbrook Dr.	Willow to dead end cul-de-sac	0.64	0.64	NE	11	Completed	5.2.03
Slurry Seal	10500	10700		Marquis La.	Royal to Norcross	0.97	0.97	NW	13	Completed	5.30.03
Micro surfacing	3200	3900	S	Marsalis Av. (S)	Kiest to Fordham	4.42	4.42	SW	4	Completed	6.25.03
Micro surfacing	9400	9900		Marsh La.	Northwest Highway to Walnut Hill	8.80	8.80	NW	14	Completed	6.11.03
Micro surfacing	18700	18800		Marsh La.	Gainesborough to beginning of concrete at bridge (northbound lanes only)	1.00	1.00	NW	12	Completed	5.13.03
Micro surfacing	9400			Marsh Serv. La. E	Northwest Highway to Marsh	0.39	0.39	NW	14	Completed	6.11.03
Resurfacing	9400			Marsh Serv. La. W	Marsh to Northwest Highway	0.55	0.55	NW	14	Completed	6.25.03
Slurry Seal	3100	3300		Maryland Av.	Holden to Corning	0.77	0.77	SW	4	Completed	7.14.03
Slurry Seal	3600			Maryland Av.	Overton to Garza	0.36	0.36	SW	4	Completed	7.15.03
Slurry Seal	1200	1300		Maureen Dr.	Regatta to Jade	0.47	0.47	SW	5	Completed	7.29.03
Restoration	5400			McCommas Bluff Rd.	5300 McCommas Bluff to R.R. Crossing	0.13	0.13	SE	8	Completed	10.7.03
Slurry Seal	10900			McIntosh Ct.	Listi to dead end cul-de-sac	0.05	0.05	NE	10	Completed	5.22.03
Micro surfacing	6900			Mckamy Blvd.	Spanky Branch to Hillcrest	0.25	0.25	NE	12	Completed	7.14.03
Restoration	6000	6100		Meadow Rd.	Preston to Tulane	0.48	0.48	NW	13	Completed	6.30.03
Restoration	6200	6300		Meadow Rd.	Tulane to Tibbs	0.41	0.41	NW	13	Completed	6.30.03
Restoration	6400			Meadow Rd.	Tibbs to Edgemere	0.37	0.37	NW	13	Completed	6.30.03
Restoration	6500	6600		Meadow Rd.	Edgemere to Thackery	0.41	0.41	NW	13	Completed	6.30.03
Slurry Seal	1300	1400		Mentor Av.	DeKalb to Strobel	0.57	0.57	SW	4	Completed	7.15.03
Resurfacing	5700	5800		Mercedes Av.	Greenville to Delmar	0.63	0.63	NE	14	Completed	6.30.03
Slurry Seal	5900	6000		Mercedes Av.	Skillman to Delmar	0.62	0.62	NE	14	Completed	5.12.03
Partial Reconstruction	9800			Mercer Dr.	Macmanus to Carnegie	0.41	-	NE	9		
Slurry Seal	3700	3800		Merrell Rd.	beginning of concrete east of Marsh to Crestover	1.34	1.34	NW	13	Completed	5.28.03
Restoration	8900	9100		Metz Av.	Beckleymeade to Hogan	0.44	0.44	SW	8	Completed	8.19.03
Rehabilitation	9200	9400		Metz Av.	Hogan to Danieldale	0.55	0.55	SW	8	Completed	8.19.03
Slurry Seal	8600	8700		Middle Downs Dr.	Clover Meadow to Rocky Branch	0.57	0.57	NE	10	Completed	5.8.03
Slurry Seal	1100	1500		Misty Glen Dr.	Polk to Golden Rod	1.23	1.23	SW	5	Completed	7.29.03
Micro surfacing	800	1300	W	Mockingbird La. (W)	Halifax to Elmbrook	6.00	6.00	NW	6	Completed	6.03.03
Micro surfacing	2000	2700	W	Mockingbird La. (W)	Harry Hines to Denton	4.98	4.98	NW	2	Completed	5.28.03
Slurry Seal	6000			Monticello Av.	Skillman to Concho	0.31	0.31	NE	14	Completed	5.19.03
Slurry Seal	1300	1600	S	Montreal Av. (S)	Brandon to Wright	0.77	0.77	SW	3	Completed	7.14.03
Slurry Seal	5200	5600		Morningside Av.	Homer to Greenville	1.69	1.69	NE	9	Completed	5.19.03
Slurry Seal	16800			Mossy Oak Dr.	Canongate to Cutter Mill	0.30	0.30	NE	12	Completed	5.2.03

November 5, 2003

Category	From	To	Dir	Project	Limits	Lane Miles	Done	Streets District	Council District	Comments	Date Entered
Restoration	9200			Mountain Cabin Dr.	Portnoma to dead end west of Portnoma	0.08	0.08	SE	8	Completed	10.7.03
Resurfacing	2500	2600		Mountain Lake Rd.	Franklins to Wilbur	0.80	0.80	SW	3	Completed	6.30.03
Restoration	10600	10700		Mulberry St.	Tufts to Ellenwood	0.23	0.23	SE	8	Completed	10.27.03
Rehabilitation	10800			Mulberry St.	Ellenwood to Haymarket	0.12	0.12	SE	8	Completed	8.13.03
Slurry Seal	1300			Naples Dr.	Regatta to Toltec	0.29	0.29	SW	5	Completed	7.29.03
Slurry Seal	100	300	E	Ninth St. (E)	Beckley to Patton	0.69	0.69	SW	1	Completed	7.15.03
Slurry Seal	600		E	Ninth St. (E)	Marsalis to Lancaster	0.24	0.24	SW	1	Completed	7.15.03
Slurry Seal	700		E	Ninth St. (E)	Lancaster to Ewing	0.23	0.23	SW	1	Completed	7.15.03
Slurry Seal	1000	1100	E	Ninth St. (E)	I 35 to Cliff	0.34	0.34	SW	6	Completed	7.29.03
Restoration	1100	1200		Nolen St.	Gloyd to Alex	0.14	0.14	SE	2	Completed	7.24.03
Slurry Seal	700	800		Nolte Dr.	Clarendon to Tyler	0.53	0.53	SW	1	Completed	7.14.03
Slurry Seal	4000	4100		Norris St.	Mockingbird to Anita	0.29	0.29	NE	14	Completed	5.19.03
Slurry Seal	2500			Norsworthy Dr.	Sweetwood to Fenestra	0.46	0.46	SE	7	Completed	6.11.03
Rehabilitation	14900			North Lake Rd.	End of new asphalt 300 feet south of Belt Line to private property	0.45	0.45	NW	6	Completed	5.2.03
Slurry Seal	9700	10300		Northlake Dr.	Easton to Peavy	1.84	1.84	NE	9	Completed	5.19.03
Slurry Seal	1100	1500		Oak Meadows Dr.	Clubview to Jade	1.25	1.25	SW	5	Completed	7.29.03
Slurry Seal	8600	8700		Oak Stream	Orchard Hill to beginning of concrete at Knobby Tree	0.39	0.39	NE	10	Completed	7.14.03
Slurry Seal	1400	1500		Oak Vista Dr.	Lake Placid to Drury	0.78	0.78	SW	5	Completed	7.29.03
Micro surfacing	4600	4700		Old Bent Tree La.	Dallas Parkway to Pear Ridge	0.92	0.92	NW	12	Completed	5.13.03
Micro surfacing	16800	16900		Old Pond Dr.	Blythdale to canongate	0.64	0.64	NE	12	Completed	5.13.03
Restoration	2200			Ormsby St.	Commerce to Pollard	0.07	0.07	SW	1	Completed	8.13.03
Rehabilitation	700	800		Packard St.	Morrell to Cadillac	0.21	0.21	SE	2	Completed	7.24.03
Slurry Seal	900	1000	W	Page Av. (W)	Tyler to concrete east of Polk	0.29	0.29	SW	1	Completed	7.15.03
Slurry Seal	1500	1600	W	Page Av. (W)	Windomere to Rosemont	0.38	0.38	SW	1	Completed	7.15.03
Slurry Seal	5100	5400		Parry Av.	Graham to concrete north of I 30	1.04	1.04	SE	2	Completed	6.25.03
Slurry Seal	500		W	Pembroke Av. (W)	Adams to Llewellyn	0.34	0.34	SW	1	Completed	7.15.03
Resurfacing	1400	1600		Pentagon Pkwy. (W)	Martin D. Love Serv. Rd. to Rugged	2.05	2.05	SW	6	Completed	9.16.03
Slurry Seal	100	400	N	Prairie Av. (N)	Columbia to Tremont	0.58	0.58	SE	2	Completed	7.14.03
Slurry Seal	100		S	Prairie Av. (S)	Columbia to East Side	0.33	0.33	SE	2	Completed	7.14.03
Resurfacing	3000	3600		Prairie Creek Rd. (N)	Scyene to Military	1.99	1.99	SE	4	Completed	8.19.03
Slurry Seal	6200			Prestoncrest La.	Hughes to Whitley	0.40	0.40	NE	11	Completed	5.2.03
Partial Reconstruction	6700	7000		Prestonshire La.	Thackery to Dartwood	1.42	1.42	NW,NE	13	Completed	7.28.03
Slurry Seal	3500	3600		Princess La.	Cromwell to Marsh	0.91	0.91	NW	13	Completed	5.28.03
Partial Reconstruction	5000			Ramona Av.	Five Mile Drive to Ledbetter	0.26	0.26	SW	4	Completed	7.28.03
Partial Reconstruction	2800			Ramsey Av.	Saner to Brownlee	0.31	0.31	SW	6	Completed	8.19.03
Slurry Seal	2500			Rangeway Dr.	Telegraph to El Cerrito	0.44	0.44	SE	7	Completed	6.17.03
Slurry Seal	6800	6900		Redstart La.	Lyre to Santa Barbara	0.42	0.42	NE	9	Completed	5.2.03
Slurry Seal	5000	5300		Regatta Dr.	Gregory to alley north of Toltec	0.71	0.71	SW	5	Completed	7.29.03
Slurry Seal	3500	3600		Regent Dr.	Lathrop to Cromwell	0.73	0.73	NW	13	Completed	5.28.03
Slurry Seal	4500	4800		Reiger Av.	Carroll to Fitzhugh	0.99	0.99	SE	2	Completed	6.25.03
Resurfacing	2900	3300		Reynolds Av.	Beeman to Dolphin	0.96	0.96	SE	2	Completed	7.24.03
Slurry Seal	5100	5400		Ridgedale Av.	McMillan to beginning of concrete east of Central	1.39	1.39	NE	9	Completed	5.19.03
Partial Reconstruction	5300	5400		Ridgelawn Dr.	Lovers to Crestmont	0.40	-	NE	9		
Slurry Seal	9500	9600		Robin Meadow Dr.	Meadow Knoll to Arbor Park	0.75	0.75	NE	10	Completed	5.8.03
Slurry Seal	9400	9600		Rocky Branch Dr.	Flint Falls to Vista Oaks	1.19	1.19	NE	10	Completed	5.2.03
Slurry Seal	8700			Rocky Cove Cir.	Rocky Branch to dead end cul-de-sac	0.23	0.23	NE	10	Completed	5.2.03
Slurry Seal	100	400	N	Rosemont Av. (N)	Jefferson to Seventh	0.74	0.74	SW	3	Completed	7.21.03
Resurfacing	3500	3700		Routh St.	Enid to Oak Lawn	0.68	0.68	NW	14	Completed	6.17.03
Rehabilitation	8100	8200		Rylie Rd.	Murdock to Dowdy Ferry	0.39	0.39	SE	8	Completed	8.13.03
Slurry Seal	1200			Sabine St.	Cliff to Denley	0.22	0.22	SW	6	Completed	7.29.03
Partial Reconstruction	800		E	Saner Av. (E)	Maryland to Idaho	0.28	0.28	SW	6	Completed	7.28.03
Partial Reconstruction	1100	1200	E	Saner Av. (E)	Harlandale to Denley	0.95	0.95	SW	6	Completed	7.28.03
Partial Reconstruction	1300		E	Saner Av. (E)	Denley to Lancaster	0.08	0.08	SW	4	Completed	7.28.03
Slurry Seal	4000	4200		Santa Barbara Dr.	Lyre to Redstart	0.83	0.83	NE	9	Completed	5.2.03
Resurfacing	8100	8500		Santa Clara Dr.	San Rafael to Lakeland	2.35	2.35	NE	9	Completed	6.25.03

November 5, 2003

Category	From	To	Dir	Project	Limits	Lane Miles	Done	Streets District	Council District	Comments	Date Entered
Rehabilitation	5800	6100		Santa Fe Av. S	Parkview to Glasgow	0.58	0.58	SE	2	Completed	5.28.03
Restoration	6700	6800		Sarah Lee Dr.	Lonsdale to Ridgewood	0.29	0.29	SE	5	Completed	11.04.03
Partial Reconstruction	11600			Saxon St.	Sinclair to Lippitt	0.45	-	NE	9		
Restoration	3600			Schuster Dr.	New asphalt south of Bernal to new asphalt at 3500 Schuster	0.13	0.13	SW	1	Completed	8.13.03
Slurry Seal	4000			Seabury Dr.	4063 Seabury to Cedarview	0.54	0.54	NW	12	Completed	5.30.03
Restoration	700	800		Seale St.	Topeka to Sylvan	0.14	0.14	SW	1	Completed	8.13.03
Slurry Seal	2900	3000		Searcy Dr.	Ravinia to Barnett	0.65	0.65	SW	1	Completed	7.15.03
Restoration	10400			Sewell Dr.	Haymarket to Curb west of Haymarket	0.38	0.38	SE	8	Completed	9.22.03
Slurry Seal	10700			Shady Downs Ct.	Plano to dead end cul-de-sac	0.17	0.17	NE	10	Completed	5.28.03
Slurry Seal	12300			Shiremont Dr.	Talmadge to dead end cul-de-sac	0.09	0.09	NE	11	Completed	5.2.03
Restoration	3900	4000		Silverhill Dr.	Bonnie View to curb at 4044 Silverhill	0.52	0.52	SE	8	Completed	8.13.03
Rehabilitation	700			Sixth St. (E)	Lancaster to Ewing	0.20	0.20	SW	1	Completed	12.13.02
Slurry Seal	400		W	Sixth St. (W)	Bishop to Woodlawn	0.38	0.38	SW	1	Completed	9.30.03
Resurfacing	1300			Skiles St.	Live Oak to Carmel	0.30	0.30	CEN	14	Completed	6.17.03
Partial Reconstruction	1500			Slocum St.	Edison to Hi Line	0.66	-	NW	6		
Rehabilitation	2200	2600		Southerland Av.(0.70 In mi)	Bonnieview to Kiest		-	SE	6	Deferred to 2004 due to DWU project.	2.07.03
Slurry Seal	6700	6900		Sperry St.	Williamson to beginning of concrete west of Santa Barbara	0.85	0.85	NE	9	Completed	5.2.03
Micro surfacing	14800	14900		Spring Creek Rd.	Belt Line to Chattington	0.81	0.81	NE	12	Completed	7.14.03
Micro surfacing	15200	15300		Spring Creek Rd.	Round Rock to Fallmeadow	0.30	0.30	NE	12	Completed	7.14.03
Micro surfacing	15500	15600		Spring Creek Rd.	La Cosa to Arapaho	0.42	0.42	NE	12	Completed	7.14.03
Slurry Seal	5800	6000		Spring Glen Dr.	Robin Glen to Reynoldston	0.74	0.74	SW	5	Completed	7.29.03
Slurry Seal	9400			Spring Hollow Cir.	Spring Hollow Drive to dead end cul-de-sac	0.08	0.08	NE	10	Completed	5.2.03
Slurry Seal	9400			Spring Hollow Dr.	Whitehurst to Branch Hollow	0.36	0.36	NE	10	Completed	5.2.03
Slurry Seal	9700			Springtree La.	Audelia to Summerwood	0.43	0.43	NE	11	Completed	5.8.03
Partial Reconstruction	2300	2500		St Francis Av.	Ferguson to Hunnicut	2.31	2.31	SE	7	Completed	7.28.03
Partial Reconstruction	3400			St Francis Av.	Senate to Highland	0.57	0.57	SE	7	Completed	9.22.03
Slurry Seal	100	300	S	St Mary Av. (S)	Columbia to Santa Fe	0.50	0.50	SE	2	Completed	6.25.03
Rehabilitation	2100			St Paul St. (S)	Corinth to Richardson	0.18	0.18	CEN	2	Completed	5.2.03
Slurry Seal	8100	8300		Stonycreek Dr.	Graycliff to Telegraph	0.91	0.91	SE	7	Completed	6.11.03
Slurry Seal	200		S	Storey St. (S)	Twelfth to Jefferson	0.29	0.29	SW	1	Completed	7.21.03
Restoration	8100	8200		Suetelle Dr.	Murdock to Dowdy Ferry	0.44	0.44	SE	8	Completed	9.22.03
Partial Reconstruction	5900	6000		Sugarleaf La.	Firethorn to Winecup	0.79	-	SW	3		
Slurry Seal	11300	11400		Summertree La.	Summerwood to Audelia	0.42	0.42	NE	11	Completed	5.2.03
Slurry Seal	9700			Summerwood Cir.	Springtree to dead end cul-de-sac	0.41	0.41	NE	11	Completed	5.8.03
Slurry Seal	1100	1500		Sunny Glen Dr.	US 67 to Jade	1.07	1.07	SW	5	Completed	7.29.03
Partial Reconstruction	2700			Sunset Av.	Superior to dead end west of Cavender	0.32	0.32	SW	3	Completed	11.04.03
Slurry Seal	6700	7000		Sweet Sue La.	Hidden Valley to Camp Wisdom	0.79	0.79	SW	8	Completed	7.21.03
Slurry Seal	8500			Sweetwater Dr.	St. Francis to Lakeland	0.69	0.69	SE	7	Completed	6.11.03
Slurry Seal	8500			Sweetwood Dr.	Lakeland to St. Francis	0.69	0.69	SE	7	Completed	6.11.03
Slurry Seal	2400	2500		Swiss Av.	Central to Good Latimer	0.62	0.62	CEN	14	Completed	7.14.03
Slurry Seal	2600	3200		Swiss Av.	Good Latimer to Hall	1.75	1.75	CEN	14	Completed	7.14.03
Slurry Seal	6300	6400		Talmadge La.	dead end west of Marbrook to end of curb east of Shiremont	0.32	0.32	NE	11	Completed	5.2.03
Restoration	1700	11300		Tantor Rd.	Sherman to Royal	1.59	1.59	NW	6	Completed	6.25.03
Slurry Seal	2400	2600		Telegraph Av.	beginning of concrete east of Dorrington to Claremont	1.05	1.05	SE	7	Completed	6.25.03
Slurry Seal	5000	5400		Terry St.	Munger to Graham	1.20	1.20	SE	2	Completed	6.17.03
Restoration	7600	7800		Texoma Wy.	Nandina to El Centro Way	0.37	0.37	SE	8	Completed	8.13.03
Slurry Seal	16800			Thomas Chapel Dr.	Canongate to Blythdale	0.35	0.35	NE	12	Completed	5.2.03
Slurry Seal	12000			Timberlake Ct.	Willow to dead end	0.11	0.11	NE	11	Completed	5.2.03
Resurfacing	9600	9900		Timberline Dr.	Webb Chapel Ext to Storey	1.05	1.05	NW	2	Completed	5.22.03
Slurry Seal	1200	1300		Toltec Dr.	Regatta to Jade	0.50	0.50	SW	5	Completed	7.29.03
Slurry Seal	7300			Tomlinson St.	Graystone to Meandering Way	0.39	0.39	NE	12	Completed	5.2.03
Partial Reconstruction	2000	2100		Treadway St.	Harry Hines to 2199 Treadway	0.67	0.67	NW	2	Completed	6.12.03

